

GREYHOUND BUS STATION REDEVELOPMENT REVISED TIMELINE

Activity	Current Schedule	Revised Schedule
Sealed Proposals Due	2/18/2022	3/4/2022
Presentations by Selected Respondents	Week of 2/28/2022	Week of 3/14/2022
Selection of Development Team(s)	3/18/2022	4/8/2022
Notification of Selected Development Team (s)	3/23/2022	4/13/2022
Contract Negotiations	3/23/2022 – 4/22/2022	4/18-2022 – 5/18/2022